

DEQ Estimated Permit Schedule

Permit	Facility	Comment Period (Minimum by Rule)	Public Hearing	Application Receipt Date	Status of Permit
Air Contaminant Discharge Permit Construction/Operating	Jordan Cove Terminal	35 Days	Yes	October 2017	Awaiting additional information
Air Contaminant Discharge Permit Construction/Operating	Pacific Connector Pipeline	35 Days	Yes	October 2017	Awaiting additional information
Air Quality Title V Operating Permit (submitted one year after startup of facility)	Jordan Cove Terminal	35 Days	Yes	Not Received	Awaiting application
Air Quality Title V Operating Permit (submitted one year after startup of facility)	Pacific Connector Pipeline	35 Days	Yes	Not Received	Awaiting application
Section 401 Water Quality Certification Evaluation	Jordan Cove Terminal and Pacific Connector Pipeline	35 Days	Yes	May 2018	Denied project on May 6, 2019; awaiting new application
Water Quality Trading Plan for Thermal Load Impacts Associated with the Section 401 Water Quality Certification	Pacific Connector Pipeline	At the same time for the 401 Water Quality Certification	Yes	Not Received	Held pre-application meetings with the applicant
Stormwater (1200C) Construction Permit	Jordan Cove Terminal	14 Days	No	Not Received	Held pre-application meetings with the applicant
Stormwater (1200C) Construction Permit	Kentuck Slough Mitigation Site	14 Days	No	Not Received	Held pre-application meetings with the applicant
Stormwater (1200C) Construction Permit	APCO Dredge Spoil Site	14 Days	No	Not Received	Held pre-application meetings with the applicant
Stormwater (1200C) Construction Permit	TransPacific Parkway/U.S. Highway 101 intersection widening	14 Days	No	Not Received	Held pre-application meetings with the applicant
Stormwater (1200C) Construction Permit	Pacific Connector Pipeline and Compressor Station in Malin	14 Days	No	January 2019	Awaiting local land use process
Water Quality –National Pollutant Discharge Elimination System Permit for Wastewater Treatment Plant*	Jordan Cove Terminal	40 Days	Yes	February 2019	Awaiting local land use process

Water Quality – Water Pollution Control Facility for Hydrostatic Water Testing*	Pacific Connector Pipeline	40 Days	Yes	Not Received	Awaiting local land use process
Land Quality - Solid Waste Disposal Site Closure Permit	Jordan Cove Terminal	35 Days	Yes	April 2018	Awaiting final plans

Notes:

*Includes a public meeting on the application