

## *Willamette River Bridge Project Update January, 2008*

### *Environmental Assessment*

#### *Schedule*

- *Revise and Approve EA for Public Release December 2007/January 2008*
- *Community Advisory Group Meeting on January 22*
- *Completed and Submitted Metro Plan Amendment Application and received request for additional information*
- *Revised EA to include the Through Arch Bridge*
- *Received FHWA request for Cooperating Agency Agreements causing a schedule revision*
- *Release of EA for Public Comment -- Mid January 2008*
  - Public Comment Period -- Mid-January 2008 through Mid February (30 days)*
- *-- Public Hearing -- January 31, 2008*
  - Review comments, revise EA, prepare draft FONSI -- February - May 2008*
  - Revised EA and FONSI Approval/Publication -- Mid-June 2008*

### *Final Design and CMGC Procurement*

#### *A&E Procurement*

- **Publication of shortlist on November 12, 2007.**

The shortlist selected for the project is as follows:

FIRM	SCORE (out of 100 points)	RANK
OBEC in assoc. with TY Lin Intern.	74.3	1
FIGG Team	70.0	2
DEA	69.4	3
Quincy Engineering in assoc. with IBT, Inc. and Modjeski and Masters	65.3	4

- **Release of RFP scheduled on December 6, 2007**
- **Mandatory pre-submittal conference held on December 13, 2007**
- **Proposals due on January 8<sup>th</sup>; three proposals received**
- **Quincy Engineering decided not to submit a proposal**
- **Draft Scope of Work complete and ready for negotiations**
- **Interviews to be held on January 29<sup>th</sup> and 30<sup>th</sup>**
- **Selection of A&E anticipated to be announced by February 1st**

- **A&E anticipated to be under contract at end of April 2008 prior to completion of environmental process**

### ***CM/GC Procurement***

- **CM/GC RFP including Instructions to Proposers, Scope of Work and Contract Provisions in review by Industry, DOJ and FHWA**
- **CM/GC RFP release anticipated on January 25, 2008**
- **CM/GC letter of intent to propose due at pre-submittal conference.**
- **CM/GC firms have made inquiries and expressed interest after viewing the Engineering News Record advertisement for the project.**
- **CM/GC anticipated to be under contract when environmental process is complete (June 2008)**